

Appendix 2 – Indicative Re:Fit 4 Timeline

RE:FIT Indicative Timeline - Target Bid Options

Summary
 Task
 ◆ Milestone
× Delay
 Extended

ID	Task Name Duration (Excludes Approval Points)	Duration Working Days	Aug		Sept		Oct		Nov		Dec		Jan		Feb		March		April		May																									
			07/08/2023	14/08/2023	21/08/2023	28/08/2023	04/09/2023	11/09/2023	18/09/2023	25/09/2023	02/10/2023	09/10/2023	16/10/2023	23/10/2023	30/10/2023	06/11/2023	13/11/2023	20/11/2023	27/11/2023	04/12/2023	11/12/2023	18/12/2023	25/12/2023	01/01/2024	08/01/2024	15/01/2024	22/01/2024	29/01/2024	05/02/2024	12/02/2024	19/02/2024	26/02/2024	04/03/2024	11/03/2024	18/03/2024	25/03/2024	01/04/2024	08/04/2024	15/04/2024	22/04/2024	29/04/2024	06/05/2024	13/05/2024	20/05/2024	27/05/2024	03/06/2023
	Preparation through to start of installation	215	◆																																											
1	Project preparation and Development	20																																												
	Access Agreement and Support agreement signed	10																																												
	Confirm main resources	10																																												
	Undertake market attractiveness appraisal																																													
2A	Mini Competition Development	31																																												
	Page Turn of ITT template and Identify Actions	5																																												
	Development of ITT	30																																												
	Soft Market Test	15																																												
			◆ ITT completed - Review by LP																																											
2B	Tender response period	70																																												
	Tender response period	40																																												
	Bidder events site visits by framework providers	20																																												
	response review/clarifications	15																																												
	evaluation and selection of service provider	5																																												
	finalise and sign contract with service provider	15																																												
			◆ Tender Response																																											
3	Proposals	75																																												
	High level appraisal(s) (produced as part of tender)																																													
	Contracting authority review of HLA(s)	15																																												
	provide feedback to service provider as required and agree any changes																																													
	Investment grade Proposal(s) production	45																																												
	Review of investment grade proposal(s)	10																																												
	agree any changes (10 days if required) and allow for revised IGP (21days)	15																																												
	Sign relevant call off contract for works/services	10																																												
			◆ Confirm Premises for investment grade proposals																																											
			◆ Duration dependant on number of premises and project complexity																																											
4	Install Energy Conservation Measures	TBD	◆ Commence Installation																																											